

Building Our Future Progress Report

Construction Campaign Status

Total Amount Pledged: \$2,859,039

Total Amount Received: \$1,336,753

Total Expenses to Date: \$389,677

Balance as of 2-16-12: \$947,076



Sanctuary Construction Update

The two new heating boilers and chiller have been installed. All the air ducts above the Sanctuary have been replaced and are being insulated. The new air handling units will be installed in early March. The heating and air conditioning system is about 65% complete.

The Sanctuary walls and ceiling required a lot of repair before repainting. This work is completed and the initial painting has begun. Rough in of the choir loft modifications is about complete. The new pews, carpet and flooring have been chosen. The current goal is to complete the Sanctuary building by mid-May.

A Subcommittee is working with several local banks on securing the necessary funds to finance the entire project; however no debt will be incurred until such time as approved by the congregation.

These are exciting times in the life of First Presbyterian Church. There is an urge to go into the Sanctuary to see the progress of this work. You are cautioned that this is a construction area and it would be prudent to stay out.

- Glenn Bell, Campaign Manager